

# Broadband Project Chart - Elk Falls Ranch, Woodside & Mountain View Lakes

V7 03/28/20

No.	Start	End	Task	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20
1	11/29/19	11/29/19	Kick-off Letter and Survey to Residents									
2	12/08/19	12/08/19	Create Facebook Group Discussion Forum									
3	12/09/19	12/30/19	Create broadband web page									
4	11/29/19	04/30/20	Continue collecting resident survey data									
5	11/29/19	12/30/19	Finalize counts of lots/dwellings									
6	02/15/20	2/30/20	Develop Letter and survey & send to nearby non-HOA residents/businesses									
7	12/01/20	07/15/20	Regular broadband updates and communication to residents									
8	02/10/20	02/10/20	SPT to attend February Meeting									
9	02/01/20	05/30/20	Meetings with SPT									
10	03/01/20	03/15/20	Determine Engineering Study cost									
11	02/15/20	03/30/20	Collect funds to pay for Engineering Study									
12	02/28/20	02/28/20	Define the Project Area by 2/28/20									
13	03/15/20	03/31/20	Feasibility and Engineering Study									
14	04/15/20	04/15/20	SPT to present project to HOAs									
15	03/15/20	04/15/20	Negotiate with SPT to determine rates									
16	04/20/20	04/20/20	Email complete package to residents									
17	04/20/20	04/20/20	Snail mail same package to residents									
18	05/01/20	06/30/20	Phone calls to non-responding residents									
19	04/15/20	06/30/20	Committed residents complete speed tests									
20	04/15/20	06/30/20	Commitments & payments due 6/30									
21	06/01/20	07/15/20	Letters of support to Broadband Board									
22	06/13/20	07/15/20	Work on Grant Application with ISP									
23	07/15/20	07/15/20	Submit Grant Application									
24	07/15/20	09/15/20	60 day comment cycle									
25	11/15/20	11/15/20	If approved, grant awarded within 120 d									
26	11/30/20	11/30/20	SPT to determine construction schedule and communicate to residents									

	= completed
	= in process